







<b>PROJECT</b>	<u>Villanova University - WLA Parking Lot</u>	<b>PROJECT NO.</b>	<u>056756.249</u>
<b>CLIENT</b>	<u>Radnor Twsp.</u>	<b>DATE</b>	<u>07/20/2016</u>

Arrival Time	<u>11:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>12:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1.0</u>	Temp Range:	<u>86°F to 64°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, DBA, Brightline, Roma</u>
---------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>																					
<table style="width:100%;"> <tr><td>Superintendent</td><td align="right"><u>1</u></td></tr> <tr><td>Foreman</td><td align="right"><u>1</u></td></tr> <tr><td>Operators</td><td align="right"><u>2</u></td></tr> <tr><td>Laborers</td><td align="right"><u>0</u></td></tr> <tr><td>Drivers</td><td align="right"><u>1</u></td></tr> </table>	Superintendent	<u>1</u>	Foreman	<u>1</u>	Operators	<u>2</u>	Laborers	<u>0</u>	Drivers	<u>1</u>	1.) Mayfield Gardens continues tending to previously installed plantings with water and mulch where needed for moisture retention. 2.) Mayfield Gardens continued installing seed and straw matting over graded topsoil throughout the site behind all curbed areas for restoration. 3.) Surveyor onsite again today performing as-built survey. 4.) No other site work was performed today.											
Superintendent	<u>1</u>																					
Foreman	<u>1</u>																					
Operators	<u>2</u>																					
Laborers	<u>0</u>																					
Drivers	<u>1</u>																					
<b>EQUIPMENT USED:</b> <table style="width:100%;"> <tr><td>Excavator</td><td align="right"><u>4</u></td></tr> <tr><td>FEL</td><td align="right"><u>1</u></td></tr> <tr><td>Dump Truck</td><td align="right"><u>3</u></td></tr> <tr><td>Backhoe</td><td align="right"><u>2</u></td></tr> <tr><td>Hoe Pac</td><td align="right"><u>    </u></td></tr> <tr><td>Vibratory Roller</td><td align="right"><u>2</u></td></tr> <tr><td>Motorized Tamper</td><td align="right"><u>    </u></td></tr> <tr><td>Other</td><td align="right"><u>    </u></td></tr> <tr><td>Large Roller</td><td align="right"><u>1</u></td></tr> <tr><td>Bulldozer</td><td align="right"><u>2</u></td></tr> <tr><td>Lull</td><td align="right"><u>    </u></td></tr> </table>	Excavator	<u>4</u>	FEL	<u>1</u>	Dump Truck	<u>3</u>	Backhoe	<u>2</u>	Hoe Pac	<u>    </u>	Vibratory Roller	<u>2</u>	Motorized Tamper	<u>    </u>	Other	<u>    </u>	Large Roller	<u>1</u>	Bulldozer	<u>2</u>	Lull	<u>    </u>
Excavator	<u>4</u>																					
FEL	<u>1</u>																					
Dump Truck	<u>3</u>																					
Backhoe	<u>2</u>																					
Hoe Pac	<u>    </u>																					
Vibratory Roller	<u>2</u>																					
Motorized Tamper	<u>    </u>																					
Other	<u>    </u>																					
Large Roller	<u>1</u>																					
Bulldozer	<u>2</u>																					
Lull	<u>    </u>																					

<b>SKETCH</b>	<b>COMMENTS</b>
	<b>INSPECTOR:</b> <u>Jason Thompson - Gannett Fleming</u>

<b>PROJECT</b> Villanova University - WLA Parking Lot	<b>PROJECT NO.</b> 056756.249
<b>CLIENT</b> Radnor Township	<b>DATE</b> 07/21/2016

Arrival Time <u>7:00</u>	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>7:30</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>.5hrs</u>	Temp Range: <u>69°F</u> to <u>89°F</u>

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> JJD, DBA, Brightline, Roma
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Mayfield gardens is mulching and watering around plantings previously installed onsite. 3) There is no other site work being performed today.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>3</u>	
Drivers <u>1</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck <u>2</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
_____	
_____	
_____	

SKETCH	COMMENTS
	<b>INSPECTOR:</b> Brandon Shirey - Gannett Fleming

<b>PROJECT</b> Villanova University - WLA Parking Lot	<b>PROJECT NO.</b> 056756.249
<b>CLIENT</b> Radnor Township	<b>DATE</b> 07/22/2016

Arrival Time 8:00	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 8:30	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours .5hrs	Temp Range: 73°F to 94°F

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> JJD, DBA, Brightline, Roma
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) Arrived onsite for required construction observation services and general site inspections.  2) Mayfield gardens is mulching and watering around plantings previously installed onsite aswell as grading of grass areas along rt 30.  3) Peco is working along roadway on rt 30.  4) There is no other site work being performed today.
Foreman 1	
Operators 2	
Laborers 3	
Drivers 1	
<b>EQUIPMENT USED:</b>	
Excavator 2	
FEL 1	
Dump Truck 2	
Backhoe 1	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
_____	
_____	
_____	

SKETCH	COMMENTS
	<b>INSPECTOR:</b> Brandon Shirey - Gannett Fleming

<b>PROJECT</b>	<u>Villanova University - WLA Parking Lot</u>	<b>PROJECT NO.</b>	<u>056756.249</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>07/25/2016</u>

Arrival Time	<u>10:00</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>10:30</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>.5hrs</u>	Temp Range:	<u>74°F to 97°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, DBA, Brightline, Roma</u>
---------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>2</u> Laborers <u>3</u> Drivers <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections.  2) Mayfield gardens is mulching and watering around plantings previously installed onsite aswell as grading of grass areas along Rt. 30.  3) There is no other site work being performed today.  4) E&S controls installed onsite appear in place and operational per the approved plans.
<b>EQUIPMENT USED:</b> Excavator <u>2</u> FEL <u>1</u> Dump Truck <u>2</u> Backhoe <u>1</u> Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ _____ _____ _____	

<b>SKETCH</b>	<b>COMMENTS</b>
	<b>INSPECTOR:</b> <u>Brandon Shirey - Gannett Fleming</u>

<b>PROJECT</b> Villanova University - WLA Parking Lot	<b>PROJECT NO.</b> 056756.249
<b>CLIENT</b> Radnor Township	<b>DATE</b> 07/26/2016

Arrival Time <u>10:30</u>	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>11:00</u>	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>.5hrs</u>	Temp Range: <u>74°F</u> to <u>92°F</u>

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> JJD, DBA, Brightline, Roma
--------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u> Foreman <u>1</u> Operators _____ Laborers _____ Drivers _____	1) Arrived onsite for required construction observation services and general site inspections.  2) There is no site work being performed today.  3) E&S controls installed onsite appear in place and operational per the approved plans.
<b>EQUIPMENT USED:</b>	
Excavator _____ FEL _____ Dump Truck _____ Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ _____ _____ _____	

<b>SKETCH</b>	<b>COMMENTS</b>
	<b>INSPECTOR:</b> Brandon Shirey - Gannett Fleming



<b>PROJECT</b> Villanova University - WLA Parking Lot	<b>PROJECT NO.</b> 056756.249
<b>CLIENT</b> Radnor Township	<b>DATE</b> 07/27/2016

Arrival Time <u>10:30</u>	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>11:00</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>.5hrs</u>	Temp Range: <u>77°F</u> to <u>94°F</u>

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> JJD, DBA, Brightline, Roma
--------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u> Foreman <u>1</u> Operators _____ Laborers _____ Drivers _____	1) Arrived onsite for required construction observation services and general site inspections.  2) PECO working on electric service line upgrades along Rt. 30/Lancaster Pike.  3) There are no other contractors onsite working.
<b>EQUIPMENT USED:</b>	
Excavator _____ FEL _____ Dump Truck _____ Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ _____ _____ _____	

<b>SKETCH</b>	<b>COMMENTS</b>
	<b>INSPECTOR:</b> Brandon Shirey - Gannett Fleming

<b>PROJECT</b> Villanova University - WLA Parking Lot	<b>PROJECT NO.</b> 056756.249
<b>CLIENT</b> Radnor Township	<b>DATE</b> 07/28/2016

Arrival Time <u>12:30</u>	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input checked="" type="checkbox"/> Rain <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>1:00</u>	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>.5hrs</u>	Temp Range: <u>74°F</u> to <u>95°F</u>

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> JJD, DBA, Brightline, Roma
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators _____ Laborers _____ Drivers _____	1) Arrived onsite for required construction observation services and general site inspections.  2) PECO continuing work on electric service line upgrades along Rt. 30/Lancaster Pike.  3) There are no other contractors onsite working.  4) E&S controls around site appear to be in place and operational according to the approved plans.
<b>EQUIPMENT USED:</b> Excavator _____ FEL _____ Dump Truck _____ Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ _____ _____ _____	

SKETCH	COMMENTS
<b>INSPECTOR:</b> Brandon Shirey - Gannett Fleming	

<b>PROJECT</b> Villanova University - WLA Parking Lot	<b>PROJECT NO.</b> 056756.249
<b>CLIENT</b> Radnor Township	<b>DATE</b> 07/29/2016

Arrival Time 12:00	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input checked="" type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 12:30	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours .5hrs	Temp Range: 73°F to 80°F

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> JJD, DBA, Brightline, Roma
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) Arrived onsite for required construction observation services and general site inspections.  2) There are no contractors onsite working.  3) E&S controls around site appear to be in place and operational according to the approved plans.
Foreman 1	
Operators _____	
Laborers _____	
Drivers _____	
<b>EQUIPMENT USED:</b>	
Excavator _____	
FEL _____	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	

SKETCH	COMMENTS
	<b>INSPECTOR:</b> Brandon Shirey - Gannett Fleming

<b>PROJECT</b> Villanova University - WLA Parking Lot	<b>PROJECT NO.</b> 056756.249
<b>CLIENT</b> Radnor Township	<b>DATE</b> 08/01/2016

Arrival Time <u>9:00</u>	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>9:30</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>.5hrs</u>	Temp Range: <u>73°F</u> to <u>80°F</u>

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> JJD, DBA, Brightline, Roma
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators _____ Laborers _____ Drivers _____	1) Arrived onsite for required construction observation services and general site inspections.  2) There is no site work being performed today.  3) E&S controls installed onsite all appear to be in place and operational as per the approved site plans.
<b>EQUIPMENT USED:</b>	
Excavator _____ FEL _____ Dump Truck _____ Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ _____ _____ _____	

SKETCH	COMMENTS
<b>INSPECTOR:</b> Brandon Shirey - Gannett Fleming	

<b>PROJECT</b> Villanova University - WLA Parking Lot	<b>PROJECT NO.</b> 056756.249
<b>CLIENT</b> Radnor Township	<b>DATE</b> 08/02/2016

Arrival Time <u>9:00</u>	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>9:30</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>.5hrs</u>	Temp Range: <u>68°F</u> to <u>84°F</u>

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> JJD, DBA, Brightline, Roma
--------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>1</u> Laborers <u>4</u> Drivers <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections.  2) Mayfield Gardens are onsite tending to plantings previously installed.  3) Meco construction is removing old sidewalk along Lancaster Avenue from new parking lot entrance up towards job trailers.
<b>EQUIPMENT USED:</b>	
Excavator <u>1</u> FEL _____ Dump Truck <u>1</u> Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ _____ _____ _____	

<b>SKETCH</b>	<b>COMMENTS</b>
<b>INSPECTOR:</b> Brandon Shirey - Gannett Fleming	

<b>PROJECT</b> Villanova University - WLA Parking Lot	<b>PROJECT NO.</b> 056756.249
<b>CLIENT</b> Radnor Township	<b>DATE</b> 08/04/2016

Arrival Time <u>9:00</u>	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>3:00</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>1hr</u>	Temp Range: <u>66°F</u> to <u>86°F</u>

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> JJD, DBA, Brightline, Roma
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections.  2) Kehoe is onsite cleaning dirt/debris off of asphalt binder course and spraying tack coat in preparation for asphalt wearing course.  3) Meco construction is continuing removal of existing sidewalk along Lancaster Avenue.  4) Kehoe began asphalt wearing course behind the public safety building in the northwest area of the site.  5) Work to resume in the morning.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>8</u>	
Drivers <u>3</u>	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL _____	
Dump Truck <u>3</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller <u>1</u>	
Motorized Tamper _____	
Other _____	
Paving Machine <u>1</u>	
_____	
_____	

SKETCH	COMMENTS
	1) Left site at 9:30am and returned at 2:30pm.
	<b>INSPECTOR:</b> Brandon Shirey - Gannett Fleming

<b>PROJECT</b> Villanova University - WLA Parking Lot	<b>PROJECT NO.</b> 056756.249
<b>CLIENT</b> Radnor Township	<b>DATE</b> 08/05/2016

Arrival Time 9:00	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 12:30	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 1hr	Temp Range: 68°F to 85°F

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> JJD, DBA, Brightline, Roma
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) Arrived onsite for required construction observation services and general site inspections.  2) Kehoe is onsite installing the asphalt wearing course from new entrance off of Lancaster Avenue up to the first parking lot area behind stone retaining wall.  3) E&S controls around site all appear to be in place and operational as per the approved plans.  4) Work to continue in the morning.
Foreman 1	
Operators 3	
Laborers 8	
Drivers 3	
<b>EQUIPMENT USED:</b>	
Excavator 1	
FEL	
Dump Truck 3	
Backhoe	
Hoe Pac	
Vibratory Roller 1	
Motorized Tamper	
Other	
Paving Machine 1	

SKETCH	COMMENTS
	1) Left site at 9:30am and returned at 2:30pm.
	<b>INSPECTOR:</b> Brandon Shirey - Gannett Fleming